



PROJECT NO. OS-000L (18)

-- 85-07


DESIGN 4377

STA 76+33.05 TWIN 12'x12'x50'
R.C.B. 30' SKEW RT. AHEAD

 TELEDYNE

425

FORMULAE FOR SOLVING RIGHT TRIANGLES



$$\sin A = \frac{a}{c} = \cos B \quad \cot A = \frac{b}{a} = \tan B$$

$$\cos A = \frac{b}{c} = \sin B \quad \sec A = \frac{c}{b} = \operatorname{cosec} B$$

$$\tan A = \frac{a}{b} = \cot B \quad \operatorname{cosec} A = \frac{c}{a} = \sec B$$

Given	Required	Solution
A, c	B, a, b	$B = 90^\circ - A, a = C \sin A, b = C \cos A.$
A, b	B, a, c	$B = 90^\circ - A, a = b \tan A, C = \frac{b}{\cos A}.$
A, a	B, b, c	$B = 90^\circ - A, b = a \cot A, C = \frac{a}{\sin A}.$
a, c	A, B, b	$\sin A = \frac{a}{c}, \cos B = \frac{a}{c}, b = \sqrt{(c+a)(c-a)}$
a, b	A, B, c	$\tan A = \frac{a}{b}, \cot B = \frac{a}{b}, c = \sqrt{a^2 + b^2}$

FORMULAE FOR SOLVING OBLIQUE TRIANGLES

Given	Required	Solution
A, a, b	B, c	$\sin B = \frac{b \sin A}{a}, c = \frac{a \sin C}{\sin A}$
A, B, a	b	$b = \frac{a \sin B}{\sin A}$
a, b, C	A, c	$A + B = 180^\circ - C, C = \frac{a \sin C}{\sin A}$
a, b, c	Area	side $\frac{a+b+c}{2}$, area $= \sqrt{s(s-a)(s-b)(s-c)}$
A, b, c	Area	area $= \frac{bc \sin A}{2}$
A, B, C, a	Area	area $= \frac{a^2 \sin B \sin C}{2 \sin A}$

Air Test 1 per 20 cy
 Slump 1 per 20 cy
 Beams 2 for culvert walls
 2 for culvert slab

Conc. Yield for every major pour

Steel Certificates

Notify Engr before every pour and
 before forms buttoned up

Copy of contract

Dist. of Final Audit
 Found Slump
 3-28-79

Kind of Work RGB Culvert

CONTRACT

Project No. 05--1(1A)--85-07

Miles

County Black Hawk

THIS AGREEMENT made and entered by and between Black Hawk County, Iowa, by its Board of Supervisors consisting of the following members: Lynn G. Cutler, Lloyd Gallagher, Francis Mosserly, Sonia A. Johannsen, Carroll T. Hayes, Chairman of Central City, Iowa, party of the first part, and Silver Construction, party of the second part.

WITNESSETH: That the party of the second part, for and in consideration of Forty Four Thousand and Twenty Eight and 05/100--- Dollars (\$44,028.05)

payable as set forth in the specifications constituting a part of this contract, hereby agrees to construct in accordance with the plans and specifications therefore, and in the locations designated in the notice to bidders, the various items of work as follows:

Item No.	Item	Quantity	Unit Price	Amount
1.	Concrete, Structural	356.420 CY	\$85.00	\$30,295.70
2.	Steel, Reinforcing	47,960 Lbs	0.22	10,551.20
3.	Excavation, Class 20	509 CY	6.00	3,054.00
4.	Clearing & Grubbing (Engineer's Estimate \$127.15)	% of Sched.	100%	<u>127.15</u>
	TOTAL			<u>\$44,028.05</u>

Said specifications and plans are hereby made a part of and the basis of this agreement, and a true copy of said plans and specifications are now on file in the office of the County Engineer, under date of September 13, 1977.

That in consideration of the foregoing, the party of the first part hereby agrees to pay to the party of the second part, promptly and according to the requirements of the specifications the amounts set forth, subject to the conditions set forth in the specifications.

That it is mutually understood and agreed by the parties hereto that the notice to bidders, proposal, the specifications for RGB Culvert (Project No. 05--1(1A)--85-07 Black Hawk County, Iowa, the within contract, the contractor's bond, and the plans and detailed plans are and constitute the basis of contract between the parties hereto.

That it is further understood and agreed by the parties of this contract that the above work shall be commenced on or before, and shall be completed on or before:

Approx. or Specified Starting Date
or Number of Working Days

40 working days

Specified Completion Date
or Number of Working Days

June 2, 1978

That time is the essence of this contract and that said contract contains all of the terms and conditions agreed upon by the parties hereto.

It is further understood that the second party consents to the jurisdiction of the courts of Iowa to hear, determine and render judgement as to any controversy arising hereunder.

IN WITNESS WHEREOF the parties hereto have set their hands for the purposes herein expressed in this and three other instruments of like tenor, as of the _____ day of _____, 1977.

Approved:
IOWA STATE HIGHWAY COMMISSIONER

By

Date

Oct 24 1977

Black Hawk

County, Iowa

Party of the first part:
By Carroll T. Hayes
Chairman Carroll T. Hayes

Silver Construction

By Edwin E. Silver
Party of the second part: EDWIN E. SILVER

INITIALS

NAME

TPS

DM

Thomas Paul Schoellen

DENNIS A. CLARKE

E. E. S

Edwin E. Silver
Silver Construction
owner

ES

Item No. 2, Structural Concrete

Item No. 2 Unit Poured	Date Poured	Mix No.	Batch Size	No. Batches	Dry Weight		% Moisture Sand	% Moisture Rock	Total Water lbs/batch	✓ Steel Placed	Actual Batch Weights			Concrete Plan Quant.	concrete used	% Used Plan	Treat ment	% Air	Slump	Insp Initials
					Sand	Rock					Cement	Sand	Rock							
Footings	9/1	66	148	90	1722	1141	3.0	1.0	23	✓	676	1774	1152	88	90	102	4.0			
Walls		66	1	92	1722	1141	3.0	1.0		✓	676	1774	1152	90	92	102	2.0			
Deck		66	1	12	1722	1141	3.0	1.0		✓	676	1774	1152	11	12	109	2.0			
Footings		66	1	79	1722	1141	3.0	1.0		✓	676	1774	1152	77	79	103	2.0			
Walls		66	1	92	1722	1141	3.0	1.0		✓	676	1774	1152	90	92	102	2.0			

Additional Slump, Air Tests & Remarks

Total Cured Est.	956.42
Total This Report	
Total Last Report	
Total to Date	356.42

284

3

4


5

Item # 3 EXCAVATION, CLASS 20

LOCATION	DATE EXCAVATED	PLAN QUANTITY	ACTUAL QUANTITY	X-sect	INITIAL
----------	----------------	---------------	-----------------	--------	---------

60
60
30
1500
27

804.23 4
27
#1 = 805.00




WAC



Bench Mark #1 U.S.G.S. #8711-20 S.E. (3) (CEDAR) (1963)
 POLE SPIKE AND COLLAR IN SOUTH END OF EAST PILE CAP
 ELEV. 804.23
 Bench Mark #2 SPIKE IN POWER POLE LT. STA. 83+20 AT
 ELEV. 809.63

70' ±

N 5

Staked Oct 27, 1977 *DAC*





FINAL QUANTITIES

ITEM #1 CONCRETE, STRUCTURAL

DATE USED PLAN

9/1/78 88.19

9/22/78 91.75 ~~88.19~~ 90.01

9/26/78 12.25 11.00

9/28/78 78.5 77.19

10/3/78 91.75 ~~88.19~~ 90.01

TOTAL 356.43 C.Y.

PLAN QUANTITIES. *OK*

SEE FINAL QUANTITIES
BOOK

PLAN QUANTITIES SHOWN IN PENCIL

9

ITEM #2 STEEL, REINFORCING

PLAN QUANTITIES

ART 2404.10

47,960 LBS X \$0.22 = \$10,551.20

ART 2404.09 FOR QUANTITY CHANGE

PLUS EXTRA WORK ORDER

SEE FINAL QUANTITIES
BOOK

PLAN QUANTITIES SHOWN IN PENCIL

ITEM #3 EXCAVATION, CLASS 20

ART 2402.13 2402.12 B

509 CU YDS X \$6.00 = \$3,054.00

ART 2402.13 D EXTRA WORK

Plus EXTRA WORK ORDER FOR
ROCK.

SEE FINAL QUANTITIES BOOK

ENGINEER'S ESTIMATE SHOWN IN PENCIL

ITEM #4 CLEARING & GRUBBING¹⁰

ART 2101.03

100% of \$127.15 = \$127.15

For actual Form #312

SEE FINAL QUANTITIES BOOK

11

CONCRETE TEMPERATURE RECORDS

COLD WEATHER CONSTRUCTION

12

DATE OF POUR	No. DESIGN	UNIT	PLAN VOLUME	POURED APPROX DIM	Time Pour Complete	Protection	Concrete Heated?	Date	Time	Age	Temp Air Conc	INITIAL
9-1-78		Footing	88.19		6:00 PM	Water	NO					Doc
9-22-78		WALLS DEK	90.02	91.75	NOON	Comp.	NO					Doc
9-26-78		Footing	11.00	12.25	2:30 PM	"	NO					Doc
9-28-78		Footing	77.19	78.50	NOON	"	NO					Doc
10-3-78		WALL DEK	90.02	91.75	NOON	"	NO					Doc

TOTAL 356.42 CUBIC YARDS

Doc

Doc

CONCRETE TEMPERATURE RECORDS


[illegible]

COLD WEATHER CONSTRUCTION 13

[illegible]

Culvert Layout & Breakdown of Quantities

Paul asked me to make an estimate of the unexpected rock excavation after the contractor had removed it. So the following calculation is a rough estimate.



DATE STAKED 3-22-63 10/17/77

DATE COMPLETED 11/10/77

DATE ACCEPTED 11/10/77

Perf Mon

14

Nov. 10, 1977

QUANTITIES

EXTRA WORK UNEXPECTED ROCK

804.23

805.00

.77

Avg ledge rdg 8.80

805.00 = H I

Avg ledge Elev. 796.20

Flow line Elev. 794.20

Depth of floor 1.17

Elev bot. of floor 793.03


Avg ledge Elev. 796.20

diff = 3.17 feet

$$3.17 \left(\frac{21.25}{37.0} \right) = 1.82'$$

Vol of unexpected rock

$$\frac{\frac{1.82'}{2} (21.25') (100')}{27 \text{ cf/cu. yd}} = \underline{\underline{71.62}} \text{ cu. yd.}$$



$$\frac{\frac{1}{2} (30') (2.0) (8)}{27} = 8$$

T P S

DIARY

October 20

I went to the site to count trees with Mr. Silvers. We counted trees on the West bank.

TPS

October 21

I went to the site to meet Mr. Silvers to count trees. We counted trees on the east bank. Mr. Silvers said he might work Saturday.

TPS

October 27, 1977

Mr. Silvers said he worked with his son Saturday. He said he worked about a half a day. Mr. Silvers said he worked with his brothers Tuesday and Wednesday.

TPS

DIARY

15

Oct 27, 1977

Ed Silver and his two brothers were working unloading steel with Shurey's over head crane without hard hats. I told Ed Silver that he and his men should be wearing hard hats. The hats were in his truck but he did not have his men wear them.

Ed Silver and his men worked about one hour.

TPS

~~October 31, 1977~~

November 1, 1977

I went to the site to try to estimate how much unexpected rock could be paid for. The contractor had excavated about 30 to 60 cu yd all or most of it beyond the limits of the culvert. The rock was excavated 15 to 20 ft east of the box.

TPS

17

November 1, 1977 I phoned Mr. Ed Silver. He said it was raining in Central City. ~~Mr~~ Mrs Silver said he would not work today. Mr. Silver will meet me Wed. morning at 8:15. TPS

November 1, 1977.

In my phone call to Mr. Silver this morning I promised to give him a level shot. I asked Mr. Silver to bring his bar list so I could show him some errors the fabricator had made. TPS

November 1, 1977 2:25 pm

I phoned Mr Ed Silver to ask him to mail me a copy of Form 830176 or 176 Certified Transcript of Weekly Payroll. I told him we need it yet this week. I asked Ed Silver to mail a completed PR-1391 Monthly EEO Manpower Report. I told him we need that ~~at~~ report this week or next. Ed Silver said

NWC

16
November 1, 1977 2:25 pm phone call cont. he needed a copy of the poster "Safety and Health on the Job". I told him I would try to help him obtain a copy. TPS I told Mr Silver we would set a grade stake and that I would meet him at 8:15 am.

TPS

November 2, 1977

I met Ed Silver at the site around 8:10 AM. I gave Ed Silver grade shots on three flats. BM 804.23 BS. 1.56. HI 805.79.

FS 1st flat 11.70 Elev 794.09

Bottom of floor 793.04 cut 1.05 ft.

FS. 2nd flat 10.59 Elev 795.20

Bottom of floor 793.04 cut 2.16

FS. 3rd flat 9.61 Elev. 796.18

Bottom of floor 793.04 cut 3.14

I gave Ed Silver Decision No IA77-4209 page 4 and 5. Pay rates - Ed Silver said he already had this information. I asked Ed Silver to put up his bulletin

TPS 

November 2, 1977 continued
board. Ed Silver said he did
not plan to work, i.e., he was
uncertain if he would work.
The weather was bad, heavy overcast
with a mist or drizzle. Silver's
men were putting up string lines
at the parapet lines. TPS. 11/2/77

November 2, 1977

I took three pictures looking south
of the bridge showing the rock
excavation west of the box.

TPS 11/2/77

November 3, 1977

I visited the site to inform
Mr. Edwin Silver that the box must
be entirely on rock or upon a fill.
We could not determine if Mr.
Silver had undercut the area of
the box because of the material he
had moved over the area. I told
Mr. Silver if the box was not on
rock that he would be required to
follow the plans in regard to the

DRH

length, depth, etc dimensions of
the curtain wall. However if the
culvert was placed entirely on
rock that we would require
only one foot of depth on the
curtain wall. I told Mr. Silver
to phone the Engineer's Office if
he needed survey information to
help determine where he was
in regard to elevation. I told
Mr. Silver we would require
him to undercut the rock in
the area of the culvert in the
event that part of the culvert
would rest on rock and part on
a fill material. I pointed out
that the rock sloped downward
to the west. Mr. Silver had
planned to rent a large bull
dozer, today, Thursday. TPS

November 3, 1977

I phoned the office around 3:35
to check if Mr. Silver had phoned
to ask for the survey party. He had
not.

TPS 11/3/77

November 7, 1977

I phoned Mrs. Silver to have Mr. Edwin Silver phone us when he planned to work this week. We were not expecting him to work because of high water. I asked Mrs. Silver to have Ed send us the wage rate forms. She said she thought Ed had mailed them. TPS

Nov 7, 1977

Ed Silver phoned and asked us to give him some level shots so he would know where he was with respect to bottom of footings. I agreed to be at the site at 1 pm
TPS

Nov 7, 1977

Ed phoned around 12:30 pm to cancel the level survey. Darrel answered the phone. Ed asked that we meet him at 9 pm Tuesday. TPS

Nov 8, 1977

Darrel and I did a level survey
DDE

Nov 8, 1977 Cont.

in the area of the RCB. See attached sketch.
TPS

November 8, 1977

Ed Silver brought-in 3 copies of form PR-1391. He had not received copies of 830176, so I phoned the Contracts Office in Ames and the secretary ^{said} she would have the supplies office mail Ed Silver copies of form 830176. Paul Schwartzing told Mrs. Silver that the box would remain at the elevation shown on the plans. Paul asked Ed to clean off the area and he would decide later if some mass concrete would be needed to support the west side of the box. I gave Ed Silver a copy of the level survey. TPS

November 10, 1977

I visited the site. Ed Silver was working with two other men. Also he had ^{1st} an operator and a back hoe cleaning the mud off of the rock. Black Hawk Co. hauled about 8 loads of sand to backfill. I made some calc's for the unexpected rock see pages 26 and 27. Also I made a level

Nov 8, 1977


TPS

Tom Schoellen
Darrel Smith


804.23
0.99

805.22 = H I

SUPER ELEV. = 0.06'/FT.



TYPICAL APPROACH SECTION
SCALE 1" = 20'



SITUATION PLAN
SCALE 1" = 20'

Nov 10, 1977 Cont.

survey of the area before it was backfilled
with sand. See below

DMC

Nov 14, 1977

I visited site around 8 AM CST.
Ed Silver asked for the location of
the mass concrete pour. Ed
asked if he would be paid for
moving sand fill. Told him to
phone Paul because I had to be
at the Anselborough Bridge at 9 AM
TPS

Nov. 15, 1977

I visited the site to check the
staking of the north curtain wall,
however it was not staked out
when I arrived. I told Ed Silver
to phone the office when he had
staked it. I told Ed Silver to
have the payroll forms in our
office Nov 16. TPS

November 16, 1977

I visited the site to check the
location of some form lines; at Ed
Silver's phoned in request. When I
arrived there were no form lines. I
checked their center line and another line,
Dover

Nov 16, 1977. Cont.

When Ed Silver phoned I told him Paul Schwartzing would allow him to use his end loader bucket to haul concrete down to the wall piers in the rock trench.

TPS

November 17, 1977

I phoned Mrs. Ed Silver to give Ed Silver a message. Payroll does not have to be reported Fri to Fri. I asked that Ed Silver sign the statement of compliance on the reverse side of forms 176. I gave the message that if the forms are not complete soon that Paul Schwartzing would issue a shutdown order. TPS

November 18, 1977

I visited the site to have Ed Silver sign the compliance statement on the back of wage rate forms. also, I checked

DAC

the location of his curtain wall and I found that the east wing was located too far to the east. I checked some other dimensions and departed

TPS

November 21, 1977

I phoned Mrs. Silver to ask if Ed Silver was working. Mrs. Silver said he was, however, when I arrived at the site, no one was working - Perhaps Ed broke a hose on his end loader.

I took three pictures frame 6 and 7 of the rock excavation of the east wing of the north headwall. I was facing north for the pictures. The third picture frame eight, was taken facing north. This picture was taken of the excavation for the west wing-wall of the north headwall. The picture shows the relative heights of water.

TPS

November 28, 1977

Ed Silver came in the office. We covered what was to be corrected on Certified Transcript of Labor Payroll.

Ed signed the Extra Work Order for Unexpected Rock and some vouchers. Ed asked for a payment. Ed said he stopped construction until he could hire a qualified foreman to run his operation. TPS

Nov 30, 1977

I visited the site. No one working. Ed Silver was going after someone to repair his end loader.

TPS

Nov 30, 1977

We received the corrected Certified Transcript of Labor Payroll by mail, from Silver Const. Today

TPS

December 13, 1977

We phoned Ed Silver to tell him the water was coming up on his end loader. Ed said he knew because he was there today. Ed talked to Paul about sub - contracting the floor. TPS

January 4, 1978

I visited the site. The impression I got was that the contractor had moved his equipment out.

TPS

March 16, 1978

I visited the site. Most of the steel was off the ground and safe from a flood.

TPS

March 31, 1978

I phoned Ed Silver.

Ed Silver has employed Richard O'Brien of Bjorsen Construction Company 208 Collins Road NE to run his job. I told Ed working days start April 1, 1978.

TPS

April 3 ¹⁹⁷⁸ untill June 2. River was up and down several times preventing Contractor from working on project

June 5, 1978 Worked on excavation for North $\frac{1}{2}$ Floor

" 6 Worked on excavation for North $\frac{1}{2}$ of Floor

" 7 Placing Rock under floor To get out of mud.

" 8 Work on Rock excavation No. curtain wall

June 9 Worked on Rock excavation North curtain wall & Forming on N $\frac{1}{2}$ of Footing

June 12 Worked on Forms & Placing Reinforcing in North $\frac{1}{2}$ of footing. Curtain wall was excavated one foot into Rock

June 13 Worked ^{on} placing Reinforcing steel in North $\frac{1}{2}$ of footing

June 14 worked on placing reinforcing N $\frac{1}{2}$ of footing. Rain at noon. charged $\frac{1}{2}$ work day.

Ed Silver said Richard O'Brian was no longer his foreman That he had went back To Bjorson Construction. He said he was getting a foreman from south of Centerville

June 15, 1978 Contractor did not work on proj charged a workday Clear day

June 16 River came up and Flooded proj.

River was up and flooded culvert from June 16 untill Aug 4, 1978

No work days were charged

The week of Aug 4th To Aug 11 The river was down and contractor could have been working 5 work days were charged for this week

SEPT 1, 1978 - POURED NORTH FOOTING. STARTED AT 7:30AM FINISHED AT 6:00PM.

SEPT 2, 1978 CONTRACTOR FLOODED FOOTING TO CURE CONCRETE.

SEPT 18, 1978 IOWA CULVERT BUILDERS MOVED IN TO FINISH BOX FOR SILVER'S.


SEPT 22, 1978 - CONTRACTOR POURED NORTH END WALLS AND DECK. STARTED 9:00AM FINISHED AT NOON.

SEPT 26, 1978 - CONTRACTOR FURRO
SOUTH CURTAIN WALL 12:00 - 2:30 PM.
DCC

SEPT 28, 1978 - CONTRACTOR FURRO
REMAINING SOUTH FOOTING. DCC

OCT 3, 1978 - CONTRACTOR FINISHED
LAST CONCRETE ON WALLS AND DECK.
DCC

OCT 25, 1978 - SILVER'S FINISH DIRT
WORK AND REMOVED DIKE FROM
UNDER BRIDGE. EXCEPTED PROJECT.
DCC



18 miles Nov 3rd @ .15

1 1/4 hours

Doubt to ability to build RCB

Have you or your men had experience with structural concrete, forms, vibration, finishing, curing

Are you or your men familiar with I DOT spec book

Vern + Tarry finishing experience

Vern Vibrating experience

No one on culvert

6'-8" + 7"

7 8'-6"

CURVE FORMULAE

D=Degree of Curve

1°=1-Degree of Curve

2°=2-Degree of Curve

P.C.=Point of Curve

P.T.=Point of Tangent

P.I.=Point of Intersection

I=Intersection of Angle, Angle Between Two Tangents

L=Length of Curve, from P.C. to P.T.

T=Tangent Distance

E=External Distance


R=Radius

L.C.=Length of Chord

M=Length of Middle Ordinate

c=Length of Sub-Chord

d=Angle of Sub-Chord



$$R = \frac{L.C.}{2 \sin^{1/2} I}, T = R \tan^{1/2} I = \frac{L.C.}{2 \cos^{1/2} I}$$

$$\frac{L.C.}{2} = R \sin \frac{I}{2}, D 1^\circ = R = 5730, D 2^\circ = \frac{5730}{2}, D = \frac{5730}{R}$$

$$M = R (1 - \cos^{1/2} I), = R - R \cos \frac{I}{2}$$

$$\frac{E + R}{R} = \sec \frac{I}{2}, \frac{R - M}{R} = \cos \frac{I}{2}$$

$$c = 2 R \sin^{1/2} d, d = \frac{c}{2 R}$$

$$L.C. = 2 R \sin^{1/2} I, E = R (\sec^{1/2} I - 1), = R \sec \frac{I}{2} - R$$

Minutes in Decimals of a Degree

1'	.0167	11'	.1833	21'	.3500	31'	.5167	41'	.6833	51'	.8500
2	.0333	12	.2000	22	.3667	32	.5333	42	.7000	52	.8667
3	.0500	13	.2167	23	.3833	33	.5500	43	.7167	53	.8833
4	.0667	14	.2333	24	.4000	34	.5667	44	.7333	54	.9000
5	.0833	15	.2500	25	.4167	35	.5833	45	.7500	55	.9167
6	.1000	16	.2667	26	.4333	36	.6000	46	.7667	56	.9333
7	.1167	17	.2833	27	.4500	37	.6167	47	.7833	57	.9500
8	.1333	18	.3000	28	.4667	38	.6333	48	.8000	58	.9667
9	.1500	19	.3167	29	.4833	39	.6500	49	.8167	59	.9833
10	.1667	20	.3333	30	.5000	40	.6667	50	.8333	60	1.0000

Inches in Decimals of a Foot

1/16	3/32	1/8	3/16	1/4	5/16	3/8	1/2	5/8	3/4	7/8
.0052	.0078	.0104	.0156	.0208	.0260	.0313	.0417	.0521	.0625	.0729
1	2	3	4	5	6	7	8	9	10	11
.0833	.1667	.2500	.3333	.4167	.5000	.5833	.6667	.7500	.8333	.9167